

Daily Work Record				
Contractor:		Contractor License # :		
Installer:		Apprentice:		
Certification #:		Registration #:		
Project Information:				
Customer Name:		Construction: New	Occupied	
Project Name:		Ventilated 0.3 ACH: No	Yes	
Project Address:		Spray Area Isolated: No	Yes	
Project Description:		Building Permit Posted: No	Yes	
Material Information				
Manufacturer: GENYK		Type: Medium density	Manufacture's Minimum Required Density: 32 kg/m ³	
Trade Name/Number: BOREAL NATURE ELITE		CCMC# 14140 - L		
	"A"	"B"	Quantity Used	
Expiry or Mfg Date:			KG	Strokes
Lot #:				
Equipment				
Manufacturer:		Model:		
Tip Size:	Hose Length:		m	Pressure "A": PSI/Kpa
Heater Temp Block: °C °F	Hose Temp: °C °F		Pressure "B": PSI/Kpa	
Environmental Conditions				
Time	Ambient Temp (C°/F°)	Relative Humidity %	Wind Velocity (km/h)	Substrate Temp (C°/F°)
Substrate Conditions				
Type:		Preparation Required:		
Conditions:	Clean	Dry	Sound	Free of Grease or Oil
Test Results				
Density Test:	Mass: _____ g	Volume: _____ ml	Density = g/ml x 1000 = _____ kg/m ³ _____ g / _____ ml x 1000 =	
Manufacture's Minimum Required Density:		Site Density Equal or Greater:		Yes No
Adhesion / Cohesion Test:		Pass:	Fail:	
Thickness required:		Thickness measured	# of passes:	
Visual Inspection:		Acceptable	Not Acceptable	
Primers / Coatings				
Primer Required:		Yes No	Details:	
Exterior Coating:		Yes No	Interior Thermal Barrier: Yes No	
Date			Signature	